














































































Bank Building		Final Project				DATA DATE : 01-Dec-22	
	Activity	OD	Early Start	Early Finish	Late Start	Late Finish	
Bank Building		146	01-Dec-22	23-Jun-23	30-Nov-22	22-Jun-23	
Project Milestone		146	01-Dec-22	23-Jun-23	30-Nov-22	22-Jun-23	
A1020	Project Start	0	01-Dec-22	01-Dec-22	30-Nov-22	30-Nov-22	
A1030	Project Finish	0	23-Jun-23	23-Jun-23	22-Jun-23	22-Jun-23	
A1010	Notice to Proceed	0	01-Dec-22	01-Dec-22	30-Nov-22	30-Nov-22	
A1000	Contract Award	0	01-Dec-22		30-Nov-22		
Pre Construction		0					
Construction		139	01-Dec-22	13-Jun-23	01-Dec-22	22-Jun-23	
Site Work		139	01-Dec-22	13-Jun-23	01-Dec-22	13-Jun-23	
Initial Site Work		6	01-Dec-22	08-Dec-22	01-Dec-22	08-Dec-22	
A1090	Site Grading	1	08-Dec-22	08-Dec-22	08-Dec-22	08-Dec-22	
A1050	Onsite Marking	1	07-Dec-22	07-Dec-22	07-Dec-22	07-Dec-22	
A1040	Clear Site	4	01-Dec-22	06-Dec-22	01-Dec-22	06-Dec-22	
Site Utilities		18	05-May-23	30-May-23	05-May-23	30-May-23	
A1070	Plumbing Final site work	6	05-May-23	12-May-23	05-May-23	12-May-23	
A1060	Gas Final site work	8	15-May-23	24-May-23	15-May-23	24-May-23	
A1080	Electrical Final site work	4	25-May-23	30-May-23	25-May-23	30-May-23	
Final Sitework		32	01-May-23	13-Jun-23	01-May-23	13-Jun-23	
A2470	Sidewalks	4	31-May-23	05-Jun-23	31-May-23	05-Jun-23	
A2460	Install Porche finishes	4	01-May-23	04-May-23	01-May-23	04-May-23	
A2480	Driveways	6	06-Jun-23	13-Jun-23	06-Jun-23	13-Jun-23	
Sub-Structure		31	08-Dec-22	20-Jan-23	08-Dec-22	20-Jan-23	
Foundation		31	08-Dec-22	20-Jan-23	08-Dec-22	20-Jan-23	
A1190	Stem Footing from grid 4 to 7	1	23-Dec-22	23-Dec-22	23-Dec-22	23-Dec-22	
A1110	Stem Footing from grid 1 to 4	1	16-Dec-22	16-Dec-22	16-Dec-22	16-Dec-22	
A1220	Sleeves from grid 4 to 7	0	04-Jan-23	04-Jan-23	03-Jan-23	03-Jan-23	
A1140	Sleeves from grid 1 to 4	0	28-Dec-22	28-Dec-22	27-Dec-22	27-Dec-22	
A1210	Shuttering from grid 4 to 7	3	30-Dec-22	03-Jan-23	30-Dec-22	03-Jan-23	
A1130	Shuttering from grid 1 to 4	3	23-Dec-22	27-Dec-22	23-Dec-22	27-Dec-22	
A1200	Reinforcement from grid 4 to 7	4	26-Dec-22	29-Dec-22	26-Dec-22	29-Dec-22	
A1120	Reinforcement from grid 1 to 4	4	19-Dec-22	22-Dec-22	19-Dec-22	22-Dec-22	
A1180	Excavation from grid 4 to 7	5	16-Dec-22	22-Dec-22	16-Dec-22	22-Dec-22	
A1100	Excavation from grid 1 to 4	5	09-Dec-22	15-Dec-22	09-Dec-22	15-Dec-22	
A1250	De-Shuttering from grid 4 to 7	1	12-Jan-23	12-Jan-23	12-Jan-23	12-Jan-23	
A1170	De-Shuttering from grid 1 to 4	1	05-Jan-23	05-Jan-23	11-Jan-23	11-Jan-23	
A1240	Curing from grid 4 to 7	5	05-Jan-23	11-Jan-23	05-Jan-23	11-Jan-23	
A1160	Curing from grid 1 to 4	5	29-Dec-22	04-Jan-23	29-Dec-22	04-Jan-23	
A1230	Concrete Pouring from grid 4 to 7	1	04-Jan-23	04-Jan-23	04-Jan-23	04-Jan-23	
A1150	Concrete Pouring from grid 1 to 4	1	28-Dec-22	28-Dec-22	28-Dec-22	28-Dec-22	
A1260	Base Plate	0	06-Jan-23	06-Jan-23	20-Jan-23	20-Jan-23	
A1270	Backfill	2	13-Jan-23	16-Jan-23	13-Jan-23	16-Jan-23	
A1280	4mm thick crushed stone	4	17-Jan-23	20-Jan-23	17-Jan-23	20-Jan-23	
Super-Structure		94	17-Jan-23	26-May-23	23-Jan-23	19-Jun-23	
Column		10	23-Jan-23	03-Feb-23	23-Jan-23	03-Feb-23	
A1300	Erection of column from grid 5 to 7	5	30-Jan-23	03-Feb-23	30-Jan-23	03-Feb-23	
A1290	Erection of column from grid 1 to 4	5	23-Jan-23	27-Jan-23	23-Jan-23	27-Jan-23	
Beam		28	06-Feb-23	15-Mar-23	06-Feb-23	21-Apr-23	
A1340	Low Roof-Installing Joist in South Phase	4	17-Feb-23	22-Feb-23	17-Feb-23	22-Feb-23	
A1330	Low Roof-Installing Joist in North Phase	4	13-Feb-23	16-Feb-23	13-Feb-23	16-Feb-23	
A1310	Low Roof-Framing peripheral beam	3	06-Feb-23	08-Feb-23	06-Feb-23	08-Feb-23	
A1320	Low Roof-Framing Girder	2	09-Feb-23	10-Feb-23	09-Feb-23	10-Feb-23	
A1350	High Roof-Framing peripheral beam	3	23-Feb-23	27-Feb-23	03-Apr-23	05-Apr-23	
A1360	High Roof-Framing Girder	2	28-Feb-23	01-Mar-23	06-Apr-23	07-Apr-23	
A1430	Drive Through-Framing peripheral beam	3	09-Mar-23	13-Mar-23	17-Apr-23	19-Apr-23	
A1440	Drive Through-Framing Girder	2	14-Mar-23	15-Mar-23	20-Apr-23	21-Apr-23	
A1390	Canopy-Framing peripheral beam	3	02-Mar-23	06-Mar-23	10-Apr-23	12-Apr-23	
A1400	Canopy-Framing Girder	2	07-Mar-23	08-Mar-23	13-Apr-23	14-Apr-23	
Roof		67	23-Feb-23	26-May-23	23-Feb-23	19-Jun-23	
A1470	Main Roof-Galvanized Roof Deck	4	23-Feb-23	28-Feb-23	23-Feb-23	28-Feb-23	
A1500	Main Roof-Fully adhered EPDM Membrane	2	07-Mar-23	08-Mar-23	09-Jun-23	12-Jun-23	
A1480	Main Roof-6" Mech. Fastened Polyiso Insulation	2	01-Mar-23	02-Mar-23	21-Apr-23	24-Apr-23	
A1490	Main Roof-1/2" Mech. Fastened dense-deck cover board	2	03-Mar-23	06-Mar-23	07-Jun-23	08-Jun-23	
A1580	Install Wallpads	1	26-May-23	26-May-23	19-Jun-23	19-Jun-23	
A1540	High and Canopy Roof-Fully adhered EPDM Membrane	1	15-Mar-23	15-Mar-23	27-Apr-23	27-Apr-23	
A1520	High and Canopy Roof-6" Mech. Fastened Polyiso Insulation	1	14-Mar-23	14-Mar-23	25-Apr-23	25-Apr-23	
A1530	High and Canopy Roof-1/2" Mech. Fastened dense-deck cover board	1	21-Mar-23	21-Mar-23	27-Apr-23	27-Apr-23	
A1510	High and Canopy Roof- Galvanized Roof Deck	3	09-Mar-23	13-Mar-23	20-Apr-23	24-Apr-23	
A1550	Drive Through-Galvanized Roof Deck	2	16-Mar-23	17-Mar-23	24-Apr-23	25-Apr-23	
A1570	Drive Through-Fully adhered EPDM Membrane	1	22-Mar-23	22-Mar-23	28-Apr-23	28-Apr-23	
A1560	Drive Through-6" Mech. Fastened Polyiso Insulation	1	20-Mar-23	20-Mar-23	26-Apr-23	26-Apr-23	
Floor		10	06-Feb-23	17-Feb-23	07-Mar-23	20-Mar-23	
A1710	Reinforcement mesh	1	07-Feb-23	07-Feb-23	08-Mar-23	08-Mar-23	
A1720	Pouring Concrete	1	08-Feb-23	08-Feb-23	09-Mar-23	09-Mar-23	
A2190	Plastic vapour retarder	0	07-Feb-23	07-Feb-23	07-Mar-23	07-Mar-23	
A1740	Isolation Joint	1	17-Feb-23	17-Feb-23	20-Mar-23	20-Mar-23	
A1730	Curing	6	09-Feb-23	16-Feb-23	10-Mar-23	17-Mar-23	
A2180	Anti-termite Treatment	1	06-Feb-23	06-Feb-23	07-Mar-23	07-Mar-23	
Stairs		85	17-Jan-23	15-May-23	16-May-23	06-Jun-23	
A2500	Shuttering for Stairs	2	17-Jan-23	18-Jan-23	16-May-23	17-May-23	
A2510	Reinforcement for Stairs	4	19-Jan-23	24-Jan-23	18-May-23	23-May-23	
A2520	Pouring Concrete in Stairs	1	25-Jan-23	25-Jan-23	24-May-23	24-May-23	
A2550	Plastering for stairs	2	03-Feb-23	06-Feb-23	02-Jun-23	05-Jun-23	
A2560	Final finish for Stairs	1	15-May-23	15-May-23	06-Jun-23	06-Jun-23	
A2540	De-Shuttering for Stairs	1	02-Feb-23	02-Feb-23	01-Jun-23	01-Jun-23	
A2530	Curing for Stairs	5	26-Jan-23	01-Feb-23	25-May-23	31-May-23	
Rough In		27	21-Mar-23	26-Apr-23	24-Mar-23	16-Jun-23	
Mechanical		17	21-Mar-23	12-Apr-23	24-Mar-23	15-May-23	
A1870	Installation of Flex duct	1	11-Apr-23	11-Apr-23	12-May-23	12-May-23	
A1880	Inspection of Mechanical System	1	12-Apr-23	12-Apr-23	15-May-23	15-May-23	
A1860	Ductwork at South Side	7	31-Mar-23	10-Apr-23	05-Apr-23	13-Apr-23	
A1850	Ductwork at North-West Side	4	27-Mar-23	30-Mar-23	30-Mar-23	04-Apr-23	
A1840	Ductwork at North-East Side	4	21-Mar-23	24-Mar-23	24-Mar-23	29-Mar-23	
Plumbing		14	06-Apr-23	25-Apr-23	06-Apr-23	16-Jun-23	
A1890	Plumbing Rough In for restroom	5	06-Apr-23	12-Apr-23	06-Apr-23	12-Apr-23	
A1900	Plumbing Rough In for breakroom	5	13-Apr-23	19-Apr-23	13-Apr-23	19-Apr-23	
A2580	Install Storm Water drain	4	20-Apr-23	25-Apr-23	13-Jun-23	16-Jun-23	

Page 1 of 2

TASK filter: All Activities

© Oracle Corporation

Bank Building		Final Project					DATA DATE : 01-Dec-22	
0	Activity	OD	Early Start	Early Finish	Late Start	Late Finish		
	Electrical	15	31-Mar-23	20-Apr-23	10-Apr-23	25-May-23		
	 A1940 Set Electrical boxes	3	17-Apr-23	19-Apr-23	22-May-23	24-May-23		
	 A1950 Install Electric Service Panel	1	20-Apr-23	20-Apr-23	25-May-23	25-May-23		
	 A1920 Electrical Rough In at South Side	4	11-Apr-23	14-Apr-23	14-Apr-23	19-Apr-23		
	 A1910 Electrical Rough In at North Side	4	31-Mar-23	05-Apr-23	10-Apr-23	13-Apr-23		
	 A1930 Electrical Rough In at Ceiling	4	17-Apr-23	20-Apr-23	27-Apr-23	02-May-23		
		4	21-Apr-23	26-Apr-23	03-May-23	08-May-23		
	 A2160 Television System Rough In	1	25-Apr-23	25-Apr-23	05-May-23	05-May-23		
	 A2150 Telephone System Rough In	1	24-Apr-23	24-Apr-23	04-May-23	04-May-23		
	 A2170 Audio Visual Rough In	1	26-Apr-23	26-Apr-23	08-May-23	08-May-23		
	 A2140 Alarm System Rough In	1	21-Apr-23	21-Apr-23	03-May-23	03-May-23		
		48	01-Mar-23	05-May-23	01-Mar-23	17-May-23		
		43	01-Mar-23	28-Apr-23	01-Mar-23	26-Apr-23		
	 A1770 Insulation for Exterior Drywall	2	13-Apr-23	14-Apr-23	18-Apr-23	19-Apr-23		
	 A2030 Installation of window frames-External	2	08-Mar-23	09-Mar-23	13-Mar-23	14-Mar-23		
	 A2570 Installation of drywall siding	3	26-Apr-23	28-Apr-23	26-Apr-23	28-Apr-23		
	 A2020 Installation of door frames-External	3	10-Mar-23	14-Mar-23	15-Mar-23	17-Mar-23		
	 A1790 Installation of curtain walls framing (Mullions and transoms)	4	08-Mar-23	13-Mar-23	08-Mar-23	13-Mar-23		
	 A1800 Installation of curtain walls	5	14-Mar-23	20-Mar-23	14-Mar-23	20-Mar-23		
	 A1750 Framing of studs for exterior drywall	5	01-Mar-23	07-Mar-23	01-Mar-23	07-Mar-23		
	 A1780 Drywall Interior Sheathing	4	20-Apr-23	25-Apr-23	20-Apr-23	25-Apr-23		
	 A1760 Drywall exterior sheathing	4	15-Mar-23	20-Mar-23	20-Mar-23	23-Mar-23		
		28	20-Mar-23	05-May-23	20-Mar-23	17-May-23		
	 A1830 Sheathing for interior walls	4	27-Apr-23	02-May-23	09-May-23	12-May-23		
	 A1820 Insulation for interior walls	2	20-Apr-23	21-Apr-23	05-May-23	08-May-23		
	 A2010 Installation of door frames-Interior	3	03-May-23	05-May-23	15-May-23	17-May-23		
	 A1810 Framing of Studs for interior walls	6	29-Mar-23	05-Apr-23	29-Mar-23	05-Apr-23		
		53	21-Mar-23	01-Jun-23	21-Mar-23	22-Jun-23		
		18	08-May-23	31-May-23	18-May-23	22-Jun-23		
	 A1960 Prepare drywall for resilient base interior	2	08-May-23	09-May-23	18-May-23	19-May-23		
	 A2040 Installation of doors interior	3	19-May-23	23-May-23	20-Jun-23	22-Jun-23		
	 A2000 caulk windows and doors interior	1	11-May-23	11-May-23	23-May-23	23-May-23		
	 A1970 Apply resilient base to the drywall interior	1	10-May-23	10-May-23	22-May-23	22-May-23		
	 A2120 Apply Final Paint Coat Interior	2	30-May-23	31-May-23	09-Jun-23	12-Jun-23		
		15	11-May-23	31-May-23	02-Jun-23	22-Jun-23		
	 A2050 Prepare drywall for resilient base exterior	2	11-May-23	12-May-23	02-Jun-23	05-Jun-23		
	 A2070 Prep trim for resilient base exterior	1	17-May-23	17-May-23	08-Jun-23	08-Jun-23		
	 A2110 Installation of Glazing film for curtain wall glass exterior	1	31-May-23	31-May-23	22-Jun-23	22-Jun-23		
	 A2100 Installation of doors & windows exterior	2	17-May-23	18-May-23	16-Jun-23	19-Jun-23		
	 A2090 caulk windows and doors exterior	1	19-May-23	19-May-23	22-Jun-23	22-Jun-23		
	 A2060 Apply resilient base to the drywall exterior	1	16-May-23	16-May-23	07-Jun-23	07-Jun-23		
	 A2130 Apply Final Paint coat exterior	2	29-May-23	30-May-23	20-Jun-23	21-Jun-23		
		36	13-Apr-23	01-Jun-23	16-May-23	13-Jun-23		
	 A2250 Prepare GWB for resilient base ceiling	2	01-May-23	02-May-23	01-Jun-23	02-Jun-23		
	 A2270 Prep trim for resilient base GWB ceiling	1	04-May-23	04-May-23	06-Jun-23	06-Jun-23		
	 A2330 Installation of ACT ceiling	1	01-Jun-23	01-Jun-23	13-Jun-23	13-Jun-23		
	 A2240 Installation for GWB ceiling	4	21-Apr-23	26-Apr-23	24-May-23	29-May-23		
	 A2230 Framing for GWB ceiling	3	13-Apr-23	17-Apr-23	16-May-23	18-May-23		
	 A2220 Framing for ACT ceiling	3	18-Apr-23	20-Apr-23	19-May-23	23-May-23		
	 A2340 Cutting for GWB for light fixtures ceiling	2	27-Apr-23	28-Apr-23	30-May-23	31-May-23		
	 A2260 Apply resilient base to the GWB ceiling	1	03-May-23	03-May-23	05-Jun-23	05-Jun-23		
	 A2320 Apply Final Paint Coat ceiling	2	11-May-23	12-May-23	07-Jun-23	08-Jun-23		
		51	21-Mar-23	30-May-23	21-Mar-23	13-Jun-23		
	 A2290 Sand, Stain, Seal Hardwood	1	26-May-23	26-May-23	07-Jun-23	07-Jun-23		
	 A2200 Installing Ceramic Tile for Main area	6	21-Mar-23	28-Mar-23	21-Mar-23	28-Mar-23		
	 A2210 Install Hardwood floor	3	23-May-23	25-May-23	02-Jun-23	06-Jun-23		
	 A2310 Install Carpet	1	30-May-23	30-May-23	13-Jun-23	13-Jun-23		
	 A2590 Flooring for restroom	3	09-May-23	11-May-23	29-May-23	31-May-23		
	 A2300 Final coat on Hardwood	1	29-May-23	29-May-23	08-Jun-23	08-Jun-23		
	 A2600 Cladding for restroom	4	03-May-23	08-May-23	23-May-23	26-May-23		
		7	12-May-23	22-May-23	24-May-23	01-Jun-23		
	 A2360 Install interior furniture	7	12-May-23	22-May-23	24-May-23	01-Jun-23		
		11	11-May-23	25-May-23	26-May-23	16-Jun-23		
		6	18-May-23	25-May-23	09-Jun-23	16-Jun-23		
	 A2380 Set outdoor units (AHU)	3	19-May-23	23-May-23	12-Jun-23	14-Jun-23		
	 A2370 Install grills	1	18-May-23	18-May-23	09-Jun-23	09-Jun-23		
	 A2390 Install diffusers	2	24-May-23	25-May-23	15-Jun-23	16-Jun-23		
		10	11-May-23	24-May-23	26-May-23	08-Jun-23		
	 A2430 Install Switch and Plugs	5	11-May-23	17-May-23	26-May-23	01-Jun-23		
	 A2440 Install Light Fittings	4	18-May-23	23-May-23	02-Jun-23	07-Jun-23		
	 A2450 Connect and test appliances Electrical	1	24-May-23	24-May-23	08-Jun-23	08-Jun-23		
		6	12-May-23	19-May-23	01-Jun-23	08-Jun-23		
	 A2400 Install Fixtures Plumbing	4	12-May-23	17-May-23	01-Jun-23	06-Jun-23		
	 A2420 Final Inspection Plumbing	1	19-May-23	19-May-23	08-Jun-23	08-Jun-23		
	 A2410 Connect Appliances Plumbing	1	18-May-23	18-May-23	07-Jun-23	07-Jun-23		
		7	14-Jun-23	22-Jun-23	14-Jun-23	22-Jun-23		
	 A2490 Final Checklist and Inspection	7	14-Jun-23	22-Jun-23	14-Jun-23	22-Jun-23		

Page 2 of 2

TASK filter: All Activities

© Oracle Corporation