

Bank Building		Longest path					DATA DATE : 01-Dec-22
Activity	OD	Early Start	Early Finish	Late Start	Late Finish		
Bank Building	146	01-Dec-22	23-Jun-23	30-Nov-22	22-Jun-23		
Project Milestone	146	01-Dec-22	23-Jun-23	30-Nov-22	22-Jun-23		
A1020 Project Start	0	01-Dec-22	01-Dec-22	30-Nov-22	30-Nov-22		
A1030 Project Finish	0	23-Jun-23	23-Jun-23	22-Jun-23	22-Jun-23		
A1010 Notice to Proceed	0	01-Dec-22	01-Dec-22	30-Nov-22	30-Nov-22		
A1000 Contract Award	0	01-Dec-22		30-Nov-22			
Pre Construction	0						
Construction	139	01-Dec-22	13-Jun-23	01-Dec-22	13-Jun-23		
Site Work	139	01-Dec-22	13-Jun-23	01-Dec-22	13-Jun-23		
Initial Site Work	6	01-Dec-22	08-Dec-22	01-Dec-22	08-Dec-22		
A1090 Site Grading	1	08-Dec-22	08-Dec-22	08-Dec-22	08-Dec-22		
A1050 Onsite Marking	1	07-Dec-22	07-Dec-22	07-Dec-22	07-Dec-22		
A1040 Clear Site	4	01-Dec-22	06-Dec-22	01-Dec-22	06-Dec-22		
Site Utilities	18	05-May-23	30-May-23	05-May-23	30-May-23		
A1070 Plumbing Final site work	6	05-May-23	12-May-23	05-May-23	12-May-23		
A1060 Gas Final site work	8	15-May-23	24-May-23	15-May-23	24-May-23		
A1080 Electrical Final site work	4	25-May-23	30-May-23	25-May-23	30-May-23		
Final Sitework	32	01-May-23	13-Jun-23	01-May-23	13-Jun-23		
A2470 Sidewalks	4	31-May-23	05-Jun-23	31-May-23	05-Jun-23		
A2460 Install Porche finishes	4	01-May-23	04-May-23	01-May-23	04-May-23		
A2480 Driveways	6	06-Jun-23	13-Jun-23	06-Jun-23	13-Jun-23		
Sub-Structure	31	08-Dec-22	20-Jan-23	08-Dec-22	20-Jan-23		
Foundation	31	08-Dec-22	20-Jan-23	08-Dec-22	20-Jan-23		
A1190 Stem Footing from grid 4 to 7	1	23-Dec-22	23-Dec-22	23-Dec-22	23-Dec-22		
A1110 Stem Footing from grid 1 to 4	1	16-Dec-22	16-Dec-22	16-Dec-22	16-Dec-22		
A1220 Sleeves from grid 4 to 7	0	04-Jan-23	04-Jan-23	03-Jan-23	03-Jan-23		
A1140 Sleeves from grid 1 to 4	0	28-Dec-22	28-Dec-22	27-Dec-22	27-Dec-22		
A1210 Shuttering from grid 4 to 7	3	30-Dec-22	03-Jan-23	30-Dec-22	03-Jan-23		
A1130 Shuttering from grid 1 to 4	3	23-Dec-22	27-Dec-22	23-Dec-22	27-Dec-22		
A1200 Reinforcement from grid 4 to 7	4	26-Dec-22	29-Dec-22	26-Dec-22	29-Dec-22		
A1120 Reinforcement from grid 1 to 4	4	19-Dec-22	22-Dec-22	19-Dec-22	22-Dec-22		
A1180 Excavation from grid 4 to 7	5	16-Dec-22	22-Dec-22	16-Dec-22	22-Dec-22		
A1100 Excavation from grid 1 to 4	5	09-Dec-22	15-Dec-22	09-Dec-22	15-Dec-22		
A1250 De-Shuttering from grid 4 to 7	1	12-Jan-23	12-Jan-23	12-Jan-23	12-Jan-23		
A1240 Curing from grid 4 to 7	5	05-Jan-23	11-Jan-23	05-Jan-23	11-Jan-23		
A1160 Curing from grid 1 to 4	5	29-Dec-22	04-Jan-23	29-Dec-22	04-Jan-23		
A1230 Concrete Pouring from grid 4 to 7	1	04-Jan-23	04-Jan-23	04-Jan-23	04-Jan-23		
A1150 Concrete Pouring from grid 1 to 4	1	28-Dec-22	28-Dec-22	28-Dec-22	28-Dec-22		
A1270 Backfill	2	13-Jan-23	16-Jan-23	13-Jan-23	16-Jan-23		
A1280 4mm thick crushed stone	4	17-Jan-23	20-Jan-23	17-Jan-23	20-Jan-23		
Super-Structure	27	23-Jan-23	28-Feb-23	23-Jan-23	28-Feb-23		
Column	10	23-Jan-23	03-Feb-23	23-Jan-23	03-Feb-23		
A1300 Erection of column from grid 5 to 7	5	30-Jan-23	03-Feb-23	30-Jan-23	03-Feb-23		
A1290 Erection of column from grid 1 to 4	5	23-Jan-23	27-Jan-23	23-Jan-23	27-Jan-23		
Beam	13	06-Feb-23	22-Feb-23	06-Feb-23	22-Feb-23		
A1340 Low Roof-Installing Joist in South Phase	4	17-Feb-23	22-Feb-23	17-Feb-23	22-Feb-23		
A1330 Low Roof-Installing Joist in North Phase	4	13-Feb-23	16-Feb-23	13-Feb-23	16-Feb-23		
A1310 Low Roof-Framing peripheral beam	3	06-Feb-23	08-Feb-23	06-Feb-23	08-Feb-23		
A1320 Low Roof-Framing Girder	2	09-Feb-23	10-Feb-23	09-Feb-23	10-Feb-23		
Roof	4	23-Feb-23	28-Feb-23	23-Feb-23	28-Feb-23		
A1470 Main Roof Galvanized Roof Deck	4	23-Feb-23	28-Feb-23	23-Feb-23	28-Feb-23		
Floor	0						
Stairs	0						
Rough In	10	06-Apr-23	19-Apr-23	06-Apr-23	19-Apr-23		
Mechanical	0						
Plumbing	10	06-Apr-23	19-Apr-23	06-Apr-23	19-Apr-23		
A1890 Plumbing Rough In for restroom	5	06-Apr-23	12-Apr-23	06-Apr-23	12-Apr-23		
A1900 Plumbing Rough In for breakroom	5	13-Apr-23	19-Apr-23	13-Apr-23	19-Apr-23		
Electrical	0						
Specialty Rough In	0						
Enclosure	43	01-Mar-23	28-Apr-23	01-Mar-23	28-Apr-23		
Exterior Walls	43	01-Mar-23	28-Apr-23	01-Mar-23	28-Apr-23		
A2570 Installation of drywall siding	3	26-Apr-23	28-Apr-23	26-Apr-23	28-Apr-23		
A1790 Installation of curtain walls framing (Mullions and transoms)	4	08-Mar-23	13-Mar-23	08-Mar-23	13-Mar-23		
A1800 Installation of curtain walls	5	14-Mar-23	20-Mar-23	14-Mar-23	20-Mar-23		
A1750 Framing of studs for exterior drywall	5	01-Mar-23	07-Mar-23	01-Mar-23	07-Mar-23		
A1780 Drywall Interior Sheathing	4	20-Apr-23	25-Apr-23	20-Apr-23	25-Apr-23		
Interior Walls	6	29-Mar-23	05-Apr-23	29-Mar-23	05-Apr-23		
A1810 Framing of Studs for interior walls	6	29-Mar-23	05-Apr-23	29-Mar-23	05-Apr-23		
Finishes	6	21-Mar-23	28-Mar-23	21-Mar-23	28-Mar-23		
Interior	0						
Exterior	0						
Ceiling	0						
Floor	6	21-Mar-23	28-Mar-23	21-Mar-23	28-Mar-23		
A2200 Installing Ceramic Tile for Main area	6	21-Mar-23	28-Mar-23	21-Mar-23	28-Mar-23		
Furniture	0						
Fixtures	0						
Mechanical	0						
Electrical	0						
Plumbing	0						
Post Construction	7	14-Jun-23	22-Jun-23	14-Jun-23	22-Jun-23		
A2490 Final Checklist and Inspection	7	14-Jun-23	22-Jun-23	14-Jun-23	22-Jun-23		